

Summary report

Wellbore: 15/9-F-10

Period: 2009-04-08 00:00 - 2009-04-09 00:00

| | |
|--------------------------|------------------|
| Status: | normal |
| Report creation time: | 2018-05-03 13:51 |
| Report number: | 3 |
| Days Ahead/Behind (+/-): | |
| Operator: | StatoilHydro |
| Rig Name: | MÆRSK INSPIRER |
| Drilling contractor: | Maersk Drilling |
| Spud Date: | 2009-04-06 06:00 |
| Wellbore type: | |
| Elevation RKB-MSL (m): | 54.9 |
| Water depth MSL (m): | 91 |
| Tight well: | Y |
| HPHT: | Y |
| Temperature (I): | |
| Pressure (I): | |
| Date Well Complete: | 2009-06-03 |

| | |
|-----------------------------|---------|
| Dist Drilled (m): | -999.99 |
| Penetration rate (m/h): | -999.99 |
| Hole Dia (in): | 36 |
| Pressure Test Type: | |
| Formation strength (g/cm3): | 0 |
| Dia Last Casing (I): | |

| | |
|-----------------------------------|-------|
| Depth at Kick Off mMD: | |
| Depth at Kick Off mTVD: | |
| Depth mMd: | 207 |
| Depth mTVD: | 207 |
| Plug Back Depth mMD: | |
| Depth at formation strength mMD: | 0 |
| Depth At Formation Strength mTVD: | 0 |
| Depth At Last Casing mMD: | 201.7 |
| Depth At Last Casing mTVD: | 201.7 |

Summary of activities (24 Hours)

Waited on weather to run 30" conductor. Meanwhile pressure tested BOP. M/U cement stand. Repaired FWD PRS. Laid out tubular and drill collars, MWD tool, 8 1/4" jar, NMDC's and 6 1/2" jar from set back.

Summary of planned activities (24 Hours)

WOW to run 30" Conductor.
R/U C-plate, M/U cement stinger and CART.
RIH with 30" conductor.
Centralize and cement 30" conductor.
Wait on cement to set.
Release CART and POOH.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark |
|------------|----------|---------------|------------------------------------|-------|---|
| 00:00 | 02:00 | 45 | drilling -- casing | ok | M/U 30" Conductor housing joint. Ran carefully into splash zone with 30" Conductor. Waves and current was too high to continue operation and risk damaging adjacent production risers. Pulled up with 30" Conductor to above sea-level and double-secured same. Significant wave height 1,6 m. Max wave height 2,5 m. |
| 02:00 | 06:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather to run 30" Conductor. Notified Maersk Production to bean up wells. While waiting on weather cleared rig floor. Removed frame and cage from HTS. Picked up cement stand. Started to pressure test BOP. |
| 06:00 | 07:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile pressure tested BOP to 1035 bar (15000 psi). |
| 07:00 | 09:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile continued to make up cement stand. |
| 09:00 | 11:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile repaired leak on FWD PRS top jaw. |
| 11:00 | 13:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile calibrated FWD PRS. Lined up to test lower pipe ram (LPR) on BOP. |
| 13:00 | 19:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile rigged up and laid out MWD and 2 x 9 1/2" drill collars from derrick. Pressure tested LPR on BOP to 20 bar / 5 minutes and 1035 bar / 15 minutes. Prepared 26" BHA. Started to lay out 8 1/4" jar. |
| 19:00 | 22:30 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile held Toolbox talk with new crew. Continued to lay out 8 1/4" drill collars. Pressure tested stand pipe manifold to 1035 bar (15000 psi). L/D 8 1/4" jar. Started to lift up last tension cylinder in moon pool. |
| 22:30 | 00:00 | 45 | interruption -- waiting on weather | ok | Waiting on weather. Meanwhile picked up 8 1/4" DC and racked in set back. Continued to install tension cylinder in moon pool. |

Drilling Fluid

| | |
|-------------------------|-------------|
| Sample Time | 21:00 |
| Sample Point | Reserve pit |
| Sample Depth mMD | 207 |
| Fluid Type | Spud Mud |
| Fluid Density (g/cm3) | 1.05 |
| Funnel Visc (s) | 105 |
| Mf () | |
| Pm () | |
| Pm filtrate () | |
| Chloride () | |
| Calcium () | |
| Magnesium () | |
| Ph | |
| Excess Lime () | |
| Solids | |
| Sand () | |
| Water () | |
| Oil () | |
| Solids () | |
| Corrected solids () | |
| High gravity solids () | |
| Low gravity solids () | |
| Viscometer tests | |
| Plastic visc. (mPa.s) | -999.99 |
| Yield point (Pa) | -999.99 |

| | |
|---------------------|--|
| Filtration tests | |
| Pm filtrate () | |
| Filtrate Lthp () | |
| Filtrate Hthp () | |
| Cake thickn API () | |
| Cake thickn HPHT () | |
| Test Temp HPHT () | |
| Comment | |