

Summary report

Wellbore: 15/9-F-14

Period: 2016-09-11 00:00 - 2016-09-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	17
Days Ahead/Behind (+/-):	1.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-04 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-06-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2456.5
Depth at formation strength mMD:	2788
Depth At Formation Strength mTVD:	2728.4
Depth At Last Casing mMD:	140.5
Depth At Last Casing mTVD:	140.5

Summary of activities (24 Hours)

- Skidded to well F-14
- N/U BOP
- Performed BOP connector test to 20/90bar for 5/10min.

Summary of planned activities (24 Hours)

- Retrieve RTTS packer from 142m
- Install EZSV plug at 892m
- Circulate 1,36sg brine
- Pump cement in annulus between 14" casing and 20" casing
- WOC

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
12:45	14:15	0	moving -- skid	ok	Prepared for skidding. Removed hatched in moonpool. Meanwhile: Checked all skidding areas.
14:15	14:30	0	moving -- skid	ok	Performed TBT for skidding operation.
14:30	15:00	0	moving -- skid	ok	Skidded rig from well F-5 to F-14.
15:00	15:30	0	moving -- skid	ok	Installed cantilever access stairs. Performed post-skidding checks.
15:30	16:30	0	plug abandon -- other	ok	Removed hatch on F-5. Installed halfmoon hatch.
16:30	16:45	0	plug abandon -- other	ok	Pulled master bushing and outer ring.
16:45	17:30	0	plug abandon -- other	ok	Installed HP riser. M/U connector between HP riser and WH. Detached HP riser lifting equipment and pulled same to drill floor.
17:30	18:00	0	plug abandon -- other	ok	Installed master bushing and outer ring. Meanwhile: Performed TBT with scaffolders
18:00	19:00	0	plug abandon -- other	ok	Built scaffolding around HP riser. Meanwhile: Prepared diverter and slipjoint.
19:00	20:30	0	plug abandon -- other	ok	Continued building scaffolding around riser. Meanwhile: Cleaned cement from inside of diverter
20:30	21:30	0	plug abandon -- other	ok	Moved BOP over well center
21:30	22:15	0	plug abandon -- other	ok	Checked cantilever alignment over well center. Skidded rig 4" aft to align HP riser and BOP.
22:15	22:30	0	plug abandon -- other	ok	Landed BOP on riser.
22:30	23:30	0	plug abandon -- other	ok	M/U connector between BOP and HP riser. Meanwhile: Aligned tension cylinders with BOP.
23:30	00:00	0	plug abandon -- other	ok	Installed tension cylinders