

Summary report

Wellbore: 15/9-F-11 B

Period: 2016-04-15 00:00 - 2016-04-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-05-28 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-06-12

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3192
Depth At Formation Strength mTVD:	2780
Depth At Last Casing mMD:	4768.7
Depth At Last Casing mTVD:	3257

Summary of activities (24 Hours)

Prepared WL equipment for rig up. Started to shut-in well.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	03:00	0	workover -- wire line	ok	Spotted equipment on pipedeck according to spotting plan. Checked and and verified all equipment recieved .
03:00	07:00	0	workover -- wire line	ok	Prepared hoses and cables for hookup of surface equipment.
07:00	07:30	0	workover -- wire line	ok	Held pre-job meeting with day crew.
07:30	09:00	0	workover -- wire line	ok	Continued to prepare equipment prior to rig up.
09:00	12:00	0	workover -- wire line	ok	Started to verify equipment according to Maersk checklist for hookup to rig.
12:00	13:30	0	workover -- wire line	ok	Lifted Grease injection head and toolcatcher to drillfloor. Fed cable through GIH.
13:30	16:00	0	workover -- wire line	ok	Maersk electrician connected power to Altus and SLB units. Meanwhile, lifted PCE equipment to drillfloor.
16:00	16:30	0	workover -- wire line	ok	Held toolbox talk with involved personell prior to start building riser.
16:30	19:00	0	workover -- wire line	ok	Built riser and lubricator section on catwalk using tugger. Meanwhile, finalized and function tested WL winch. Schlumberger built cable head.
19:00	23:45	0	workover -- wire line	ok	Schlumberger tested primary BHA. Meanwhile, Leak tested BOP on stump to 20/345 bar for 5/10 min. Function tested BOP rams.
23:45	00:00	0	workover -- wire line	ok	Production department started to close in well for handover.