

Summary report

Wellbore: 15/9-F-11 B

Period: 2016-04-20 00:00 - 2016-04-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	6
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Altus Intervention
Spud Date:	2013-05-28 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-06-12

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3192
Depth At Formation Strength mTVD:	2780
Depth At Last Casing mMD:	4768.7
Depth At Last Casing mTVD:	3257

Summary of activities (24 Hours)

Received well from production. Rigged up WL equipment. Unable to leak test Rig-up.

Summary of planned activities (24 Hours)

Rig up WL, Install Straddles (2 Run), R/D WL equipment

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
06:45	09:30	0	interruption -- wait	ok	Waited for supply vessel to arrive with straddle equipment. Meanwhile, skidded rig to F-11.
09:30	10:00	0	workover -- wire line	ok	Vessel arrived rig with equipment.
10:00	12:15	0	workover -- wire line	ok	Checked and verified the received straddle equipment OK.
12:15	16:30	0	interruption -- wait	ok	Waited while production department prepared well for handover. Meanwhile, cleaned and tidy rig floor and pipe deck.
16:30	16:45	0	workover -- wire line	ok	Received well from production department.
16:45	17:30	0	workover -- wire line	ok	Replaced permanent hatch with WL hatch
17:30	18:00	0	workover -- wire line	ok	Inflow tested SV and TKV on XMT. Leak tested KVV to 20/345 bar for 5/10 min.
18:00	18:30	0	workover -- wire line	ok	Hooked up chiksan manifold on KW and leak tested same to 20/345 bar for 5/10 min.
18:30	18:40	0	workover -- wire line	ok	Removed top cap on XMT.
18:40	19:45	0	workover -- wire line	ok	Lifted riser section and BOP from moonpool area and landed on XMT.
19:45	20:35	0	workover -- wire line	ok	Connected hoses for test pump and local control of DHSV and HMV on XMT.
20:35	20:45	0	workover -- wire line	ok	Held toolbox talk prior to lifting lubricator and GIH.
20:45	21:20	0	workover -- wire line	ok	Lifted lubricator and GIH from catwalk and hung off same above riser section on drill floor.
21:20	22:45	0	workover -- wire line	ok	M/U BHA for run #2 (Straddle w/ tractor) in Lubricator. Added 80 L startube in riser before stabbing lubricator. Filled lubricator with MEG. Attempted to leak test rig-up to 20/345 bar for 5/10 min. Discovered leakage in GIH due to error in Grease pump.
22:45	00:00	0	interruption -- other	ok	Waited while Altus and Maersk mechanic fixed grease pump.