

Summary report

Wellbore: 15/9-F-14

Period: 2009-03-06 00:00 - 2009-03-07 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-04 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	2008-06-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (°):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	3750
Depth mTVD:	3158.5
Plug Back Depth mMD:	3654
Depth at formation strength mMD:	2788
Depth At Formation Strength mTVD:	2728.4
Depth At Last Casing mMD:	3695
Depth At Last Casing mTVD:	3123.4

Summary of activities (24 Hours)

Re-arranged hatches on Weather deck. Skidded rig from F-15 to F-14. Waited on production to hand over well F-14.

Summary of planned activities (24 Hours)

Wait on production to hand over well (dependent on initial start up of F-15). Recieve control of well from production. Hook up local control panel and bleed off manifold to XMT. Land WL riser on XMT and make up same. Rig up WL equipment in derrick.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
18:30	20:30	0	workover -- rig up/down	ok	Re-arranged hatches on weather deck.
20:30	20:45	0	workover -- rig up/down	ok	Held toolbox talk prior to skidding from F-15 to F-14.
20:45	21:30	0	workover -- rig up/down	ok	Removed scaffolding on Weather deck and bridge from production module to cantilever.
21:30	22:15	0	workover -- rig up/down	ok	Skidded rig from F-15 to F-14. Made adjustments as required to put rotary in line with F-14 XMT .
22:15	00:00	0	workover -- wait	ok	Waited on handover of well F-14. Meanwhile : -Landed WL riser/BOP on Weather deck hatch and secured same -Built scaffolding/rails on Weather deck -Performed general PMs in drilling areas -Dismantled drilling BOP -Re-terminated ROV umbilical