

Summary report

Wellbore: 15/9-F-14

Period: 2008-04-28 00:00 - 2008-04-29 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	22
Days Ahead/Behind (+/-):	
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-11-04 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-06-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	26
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	1083
Depth mTVD:	1082.5
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	1076.9
Depth At Last Casing mTVD:	1076.5

Summary of activities (24 Hours)

Ran in with HPDR, landed and locked the HPDR. Made up the tension system.

Summary of planned activities (24 Hours)

Install BOP riser jnt. Nipple up the BOP.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	drilling -- bop/wellhead equipment	ok	Continued installation of guide wires.
00:30	02:00	36.6	drilling -- bop/wellhead equipment	ok	Ran in with TBC and HPDR double "A".
02:00	03:30	36.6	drilling -- bop/wellhead equipment	ok	ROV installed guide wires at template.
03:30	04:30	36.6	drilling -- bop/wellhead equipment	ok	Made up 5½" DP to HPDR lifting sub, and racked back in derrick.
04:30	04:45	36.6	drilling -- bop/wellhead equipment	ok	Held tool box talk prior to pick up HPDR double "B".
04:45	06:00	36.6	drilling -- bop/wellhead equipment	ok	Picked up HPDR "B". Removed lifting sub on HPDR "A" and commenced preparing flange connection.
06:00	14:45	136.5	drilling -- bop/wellhead equipment	ok	Continued making up the HPDR and ran in same. Held tool box talk with day shift prior to run HPDR. Prepared ROV for brush & clean the VX profile on 18 3/4" WH and performed same.
14:45	16:00	136.5	drilling -- bop/wellhead equipment	ok	Picked up 5½" DP with HPDR lifting sub. Attached to the HPDR tension jnt. Ran in and parked TBC inside guide funnel
16:00	17:15	136.5	drilling -- bop/wellhead equipment	ok	ROV removed guide wires and funnel and parked funnel on F-3. Simultaneously prepared all equipment for installation of the tension system.
17:15	21:00	136.5	drilling -- bop/wellhead equipment	ok	Landed riser and set down 22MT. Launched hot stab in moon pool and locked the TBC. Took over pull of 15 MT. Slacked off to 10 MT over pull.
21:00	00:00	136.5	drilling -- bop/wellhead equipment	ok	Installed centralizer and Boat collision stool.

Drilling Fluid

Sample Time	15:00
Sample Point	Reserve pit
Sample Depth mMD	1083
Fluid Type	HPWBM
Fluid Density (g/cm3)	1.3
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	-999.99
Yield point (Pa)	-999.99
Filtration tests	
Pm filtrate (I)	

Filtrate Lthp ( )	
Filtrate Hthp ( )	
Cake thickn API ( )	
Cake thickn HPHT ( )	
Test Temp HPHT ( )	
Comment	

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	1083		1.03	estimated