

Summary report

Wellbore: 15/9-F-15

Period: 2008-11-12 00:00 - 2008-11-13 00:00

| | |
|--------------------------|------------------|
| Status: | normal |
| Report creation time: | 2018-05-03 13:52 |
| Report number: | 39 |
| Days Ahead/Behind (+/-): | |
| Operator: | StatoilHydro |
| Rig Name: | MÆRSK INSPIRER |
| Drilling contractor: | Maersk Drilling |
| Spud Date: | 2008-10-24 00:00 |
| Wellbore type: | |
| Elevation RKB-MSL (m): | 54.9 |
| Water depth MSL (m): | 91 |
| Tight well: | Y |
| HPHT: | Y |
| Temperature (I): | |
| Pressure (I): | |
| Date Well Complete: | 2008-12-11 |

| | |
|-----------------------------|--------------------------|
| Dist Drilled (m): | -999.99 |
| Penetration rate (m/h): | -999.99 |
| Hole Dia (in): | 12.25 |
| Pressure Test Type: | formation integrity test |
| Formation strength (g/cm3): | 1.5 |
| Dia Last Casing (I): | |

| | |
|-----------------------------------|--------|
| Depth at Kick Off mMD: | |
| Depth at Kick Off mTVD: | |
| Depth mMd: | 2536 |
| Depth mTVD: | 2350 |
| Plug Back Depth mMD: | |
| Depth at formation strength mMD: | 1381 |
| Depth At Formation Strength mTVD: | 1349 |
| Depth At Last Casing mMD: | 2534 |
| Depth At Last Casing mTVD: | 2348.8 |

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark |
|------------|----------|---------------|--------------------------|-------|--|
| 00:00 | 02:15 | 0 | interruption -- maintain | ok | Continued to repair earth connections on aft PRS using riding belt. |
| 02:15 | 03:00 | 0 | interruption -- maintain | ok | Greased aft PRS. |
| 03:00 | 03:45 | 0 | drilling -- other | ok | Held tool box talk for calibration /ZMS test of aft PRS. Meanwhile de-isolated PRS/DW/TDS. Calibrated blocks and draw work. |
| 03:45 | 06:00 | 0 | interruption -- maintain | ok | Ran ZMS checks on aft PRS / TDS / aft iron roughneck / fwd PRS / HTS / PDM. |
| 06:00 | 09:15 | 0 | interruption -- maintain | ok | Ran ZMS checks on aft PRS / TDS / aft iron roughneck / fwd PRS / HTS / PDM. Modified, installed and adjusted bumper bar on aft PRS. |
| 09:15 | 12:45 | 0 | drilling -- trip | ok | Held tool box talk prior to handling BHA. LO 12 1/4" BHA from derrick to deck. Cleaned and tidied rig floor. |
| 12:45 | 19:15 | 0 | drilling -- trip | ok | Held tool box talk prior to PU 8 1/2" BHA. PU and MU 8 1/2" BHA from surface to 68 m. Installed radioactive source. PU and MU 8 1/2" BHA from 68 m to 165 m. |
| 19:15 | 20:00 | 165 | drilling -- trip | ok | Changed to PS21 and cleared rig floor. |
| 20:00 | 22:30 | 458 | drilling -- drill | ok | RIH with 8 1/2" BHA from 165 m to 458 m on 5" DP in singles. Experienced problems with fingerboard (slow respons on finger opening function). |
| 22:30 | 23:45 | 581 | drilling -- drill | ok | RIH with 8 1/2" BHA from 458 m to 581 m on 5" DP. Had problems with elevator locking mechanism. |
| 23:45 | 00:00 | 581 | drilling -- drill | ok | Broke circulation and filled pipe. Tested Schlumberger MWD tools. |