

Summary report

Wellbore: 15/9-19 ST2

Period: 1993-04-10 00:00 - 1993-04-11 00:00

| | |
|--------------------------|-------------------|
| Status: | normal |
| Report creation time: | 2018-05-03 13:53 |
| Report number: | 146 |
| Days Ahead/Behind (+/-): | |
| Operator: | Statoil |
| Rig Name: | TREASURE PROSPECT |
| Drilling contractor: | UNKNOWN |
| Spud Date: | 1992-09-15 01:00 |
| Wellbore type: | |
| Elevation RKB-MSL (m): | 22 |
| Water depth MSL (m): | 84 |
| Tight well: | Y |
| HPHT: | Y |
| Temperature (): | |
| Pressure (): | |
| Date Well Complete: | 1993-01-28 |

| | |
|-------------------------|---------|
| Dist Drilled (m): | -999.99 |
| Penetration rate (m/h): | -999.99 |
| Hole Dia (): | |
| Pressure Test Type: | |
| Formation strength (): | |
| Dia Last Casing (): | |

| | |
|-----------------------------------|---------|
| Depth at Kick Off mMD: | |
| Depth at Kick Off mTVD: | |
| Depth mMd: | -999.99 |
| Depth mTVD: | |
| Plug Back Depth mMD: | |
| Depth at formation strength mMD: | |
| Depth At Formation Strength mTVD: | |
| Depth At Last Casing mMD: | 4640 |
| Depth At Last Casing mTVD: | |

Summary of activities (24 Hours)

*PULLED BOP TO 33M.
*WOW
*PULLED BOP THROUGH SPLASH ZONE.

Summary of planned activities (24 Hours)

*REPAIR LEAKING SHEAR RAM. CARRY OUT FULL PRESSURE TEST (345 BAR)
AND FUNCTION TEST. RE-RUN AND TEST BOP.
*CHANGE OUT SEAL ASSEMBLY TO METAL-TO-METAL SEAL.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark |
|------------|----------|---------------|------------------------------------|-------|---|
| 00:00 | 00:30 | 0 | interruption -- repair | ok | DISPLACED RISER TO SEA WATER. OBSERVED WELL, WELL STATIC. |
| 00:30 | 06:00 | 0 | interruption -- repair | ok | PREPARED TO PULL BOP. |
| 06:00 | 09:00 | 0 | interruption -- repair | ok | P/U LANDING JOINT AND CONTINUED PREPARATIONS TO PULL BOP. DISCONNECTED AT 08:45 HRS. DE-BALLASTED RIG 3M. |
| 09:00 | 10:00 | 0 | moving -- position | ok | MOVED RIG 25M STARBOARD |
| 10:00 | 14:30 | 0 | interruption -- repair | ok | DISCONNECTED KILL- AND CHOKE HOSES AND RUCKER LINES. PULLED BOP TO 33M. |
| 14:30 | 00:00 | 33 | interruption -- waiting on weather | ok | WAITED ON WEATHER TO PULL BOP THROUGH SPLASH ZONE. |

Drilling Fluid

| | | | |
|-------------------------|---------|---------|---------|
| Sample Time | 00:00 | 06:00 | 23:00 |
| Sample Point | | | |
| Sample Depth mMD | -999.99 | -999.99 | -999.99 |
| Fluid Type | BRINE | BRINE | BRINE |
| Fluid Density (g/cm3) | 1.15 | 1.15 | 1.15 |
| Funnel Visc (s) | -999.99 | -999.99 | -999.99 |
| Mf () | | | |
| Pm () | | | |
| Pm filtrate () | | | |
| Chloride () | | | |
| Calcium () | | | |
| Magnesium () | | | |
| Ph | | | |
| Excess Lime () | | | |
| Solids | | | |
| Sand () | | | |
| Water () | | | |
| Oil () | | | |
| Solids () | | | |
| Corrected solids () | | | |
| High gravity solids () | | | |
| Low gravity solids () | | | |
| Viscometer tests | | | |
| Plastic visc. (mPa.s) | -999.99 | -999.99 | -999.99 |
| Yield point (Pa) | -999.99 | -999.99 | -999.99 |
| Filtration tests | | | |
| Pm filtrate () | | | |
| Filtrate Lthp () | | | |
| Filtrate Hthp () | | | |
| Cake thickn API () | | | |
| Cake thickn HPHT () | | | |
| Test Temp HPHT () | | | |
| Comment | | | |

