

## Summary report

Wellbore: 15/9-F-14

Period: 2008-07-06 00:00 - 2008-07-07 00:00

|                          |                   |
|--------------------------|-------------------|
|                          |                   |
| Status:                  | normal            |
| Report creation time:    | 2018-05-03 13:52  |
| Report number:           | 82                |
| Days Ahead/Behind (+/-): | 13.5              |
| Operator:                | StatoilHydro      |
| Rig Name:                | MÆRSK INSPIRER    |
| Drilling contractor:     | Mærsk Contractors |
| Spud Date:               | 2007-11-04 00:00  |
| Wellbore type:           |                   |
| Elevation RKB-MSL (m):   | 54.9              |
| Water depth MSL (m):     | 91                |
| Tight well:              | Y                 |
| HPHT:                    | Y                 |
| Temperature (I):         |                   |
| Pressure (I):            |                   |
| Date Well Complete:      | 2008-06-15        |

|                             |                          |
|-----------------------------|--------------------------|
|                             |                          |
| Dist Drilled (m):           | -999.99                  |
| Penetration rate (m/h):     | -999.99                  |
| Hole Dia (I):               |                          |
| Pressure Test Type:         | formation integrity test |
| Formation strength (g/cm3): | 1.56                     |
| Dia Last Casing (I):        |                          |

|                                   |        |
|-----------------------------------|--------|
|                                   |        |
| Depth at Kick Off mMD:            |        |
| Depth at Kick Off mTVD:           |        |
| Depth mMd:                        | 3750   |
| Depth mTVD:                       | 3158.5 |
| Plug Back Depth mMD:              |        |
| Depth at formation strength mMD:  | 2788   |
| Depth At Formation Strength mTVD: | 2728.4 |
| Depth At Last Casing mMD:         | 3695   |
| Depth At Last Casing mTVD:        | 3123.4 |

### Summary of activities (24 Hours)

POOH with BHA #3 and confirm perforation. Bullheaded 17.2 m3 of baseoil into well. Inflow tested HMV to 20-5 bar/10 min. RU BHA #4. RIH from surface to 2500 m to perforated interval #3 on WL. POOH and changed faulty gun switches. RU BHA #5 to perforated interval #3 on WL and tractor.

### Summary of planned activities (24 Hours)

RIH with BHA #5 to perforated interval #3 on WL and tractor. POOH. RIH with BHA #6 to perforated interval #4 on WL.

### Operations

| Start time | End time | End Depth mMD | Main - Sub Activity     | State | Remark   |
|------------|----------|---------------|-------------------------|-------|--|
| 00:00      | 00:15    | 0             | workover -- rig up/down | ok    | Bled down grease pressure and filled riser/lubricator with 250 ltrs of baseoil using cmt unit.   |
| 00:15      | 00:45    | 236           | workover -- wire line   | ok    | Open HMV and SV (43 turns). Equalized and opened DHSV. RIH with BHA #3 to perforate interval #2 from surface to 236 m. Powered up logging unit with guns 70 m below seabed.  |
| 00:45      | 03:45    | 3120          | workover -- wire line   | ok    | RIH with BHA #3 from 236 to 3157 m. PU 50 m every 500 m due to new cable. Ran carefully through DHSV and pulled back up to confirm that it was fully open. Up weigh 480kg / hanging weight 465 kg at 493 m MDRT. Weights while RIH was according to tension simulations. Correlated and adjusted depth by 1 m before starting tractor.   |
| 03:45      | 04:15    | 3400          | workover -- wire line   | ok    | Powered up WL tractor and continued RIH with BHA #3 to perforate interval #2 from 3157 to 3400 m. Running speed 12 m/min.  |
| 04:15      | 06:00    | 3400          | workover -- perforate   | ok    | Performed correlation log from 3400 m to 2975 m using CCL. Powered up WL tractor and ran back down to 3400 m. Fired guns and perforated interval #2, from 3312 - 3321.2 m MDRT. Good indication of firing on DHPG.   |
| 06:00      | 08:45    | 250           | workover -- wire line   | ok    | POOH with BHA #3 from 3309.7 m to 250 m. Powered down logging unit with guns 70 m below seabed. Closed DHSV, HMV and SV.   |
| 08:45      | 09:45    | 0             | workover -- wire line   | ok    | Broke lubricator at in-situ sub and LD toolstring.   |
| 09:45      | 11:45    | 0             | workover -- wire line   | ok    | Opened KVV and HMV and bullheaded 17.2 m3 baseoil at 137 lpm / 99.6 bar using cmt unit. Shut down pumps and observed pressure levelled out at 19 bar. Closed HMV. Bled down pressure above and inflow tested HMV. Ok.<br><br>Meanwhile performed torture test on logging cable. Cut off 60 m of cable and rebuilt cable head.  |
| 11:45      | 14:00    | 0             | workover -- rig up/down | ok    | Continued building cable head and performed surface checks on Welltech tractor.  |
| 14:00      | 15:30    | 0             | workover -- rig up/down | ok    | Continued to perform surface checks on Welltech tractor. Went through Schlumberger and Welltech checklists.<br><br>Meanwhile installed test cap on lubricator. Opened KVV and pumped up to 19 bar above HMV using baseoil and cmt unit. Tested SV to 19 bar / 5 min. Opened HMV and read 19 bar WHP, 255 bar on DHPG.<br><br>Displaced cmt line to 100% MEG at 50 lpm / 49 bar and got a final WHP of 20 bar. Closed HMV and bled off pressure to 5 bar above. Inflow tested HMV for 10 min. Ok. Bled off pressure above HMV and closed KVV and LT2. |
| 15:30      | 16:45    | 0             | workover -- rig up/down | ok    | Continued to go through Schlumberger and Welltech checklists. Checked CCL and gun switches.  |
| 16:45      | 18:30    | 0             | workover -- rig up/down | ok    | Installed BHA #4 to perforate interval #3. Lowered orientating weight and 30 ft gun section into lower riser section and hung off in C-plate. Filled riser with 200 ltrs of Ramex. Connected and armed perforating guns according to Schlumberger procedure.   |
| 18:30      | 19:00    | 0             | workover -- rig up/down | ok    | Leak tested in-situ sub to 30/150 bar 5/10 min using Seawell pompe and 100% MEG. Ok. Bled down grease pressure and filled riser/lubricator with 250 ltrs of 100% MEG using cmt unit.   |
| 19:00      | 19:45    | 0             | workover -- wire line   | ok    | Performed time-out for safety with focus on dropped object. Pressured up to 20 bar and equalized pressure above HMV. Opened HMV and SV (43 turns). Equalized and opened DHSV. RIH with BHA #4 to perforate interval #3 from surface to 235 m. Powered down logging unit with guns 70 m below seabed.   |
| 19:45      | 21:45    | 2500          | workover -- wire line   | ok    | RIH with BHA #4 from 235 to 2500 m. PU 50 m every 500 m due to new cable. Ran carefully through DHSV and pulled back up to confirm that it was fully open. Weights while RIH was according to tension simulations. Schlumberger was unable to communicate with gun switches.   |
| 21:45      | 23:30    | 1500          | interruption -- other   | ok    | Trouble shoot problem with gun switches. POOH with BHA #4 from 2500 m to 1500 m and re-tried to communicate with the switches, because they worked at this depth while RIH. Negative.  |
| 23:30      | 00:00    | 250           | interruption -- other   | ok    | POOH with BHA #4 from 1500 m to 250 m. Powered down logging unit with guns 70 m below seabed.  |

### Equipment Failure Information

| Start time | Depth mMD | Depth mTVD | Sub Equip - Syst Class            | Operation Downtime (min) | Equipment Repaired | Remark   |
|------------|-----------|------------|-----------------------------------|--------------------------|--------------------|--|
| 00:00      | 0         |            | service equ -- other              | 0                        | 00:00              | WL winch would not start and the re-set handle for 380 V power supply had broken off. Machined and installed new re-set handle, but were still not able to start WL winch. Electrician opened ex-panel and found loose rele. |
| 00:00      | 0         |            | service equ -- electr logging equ | 0                        | 00:00              | Schlumberger unit experienced power shut down and had to restart all systems.  |

### Drilling Fluid

|                  |             |
|------------------|-------------|
| Sample Time      | 11:00       |
| Sample Point     | Reserve pit |
| Sample Depth mMD | 3750        |

|                         |              |
|-------------------------|--------------|
| Fluid Type              | OBM-Standard |
| Fluid Density (g/cm3)   | 1.37         |
| Funnel Visc (s)         | -999.99      |
| Mf ( )                  |              |
| Pm ( )                  |              |
| Pm filtrate ( )         |              |
| Chloride ( )            |              |
| Calcium ( )             |              |
| Magnesium ( )           |              |
| Ph                      |              |
| Excess Lime ( )         |              |
| Solids                  |              |
| Sand ( )                |              |
| Water ( )               |              |
| Oil ( )                 |              |
| Solids ( )              |              |
| Corrected solids ( )    |              |
| High gravity solids ( ) |              |
| Low gravity solids ( )  |              |
| Viscometer tests        |              |
| Plastic visc. (mPa.s)   | 25           |
| Yield point (Pa)        | 7.5          |
| Filtration tests        |              |
| Pm filtrate ( )         |              |
| Filtrate Lthp ( )       |              |
| Filtrate Hthp ( )       |              |
| Cake thickn API ( )     |              |
| Cake thickn HPHT ( )    |              |
| Test Temp HPHT (degC)   | 120          |
| Comment                 |              |

Pore Pressure

| Time  | Depth mMD | Depth TVD | Equ Mud Weight (g/cm3) | Reading  |
|-------|-----------|-----------|------------------------|----------|
| 00:00 | 3006      |           | 1.02                   | measured |

Perforation Information

| Time of Opening Well Perf | Time of Closing Well Perf | Top of Perf mMD | Bottom of Perf mMD | Top of Perf TVD | Bottom of Perf TVD |
|---------------------------|---------------------------|-----------------|--------------------|-----------------|--------------------|
| 09:45                     | 09:45                     | 3312            | 3321.2             |                 |                    |