

Summary report

Wellbore: 15/9-F-11 B

Period: 2013-07-01 00:00 - 2013-07-02 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	35
Days Ahead/Behind (+/-):	15.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-05-28 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-06-12

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.65
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4768.7
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3192
Depth At Formation Strength mTVD:	2780
Depth At Last Casing mMD:	4768.7
Depth At Last Casing mTVD:	3257

Summary of activities (24 Hours)

Rigged up to run completion.
Ran completion.

Summary of planned activities (24 Hours)

Run completion.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	completion -- completion string	ok	Rigged up cable drums on rigfloor and installed sheave for DHPG. Prepared completion assembly #1 and #2 on deck. Performed pre-job meeting with all involved personnel prior to run completion string.
01:30	04:00	67	completion -- completion string	ok	Picked up and RIH 7" completion from surface to 67 meter. Assembly #1 with 7" perforated stem and mule shoe. Assembly #2 with pre installed EVO plug and auto fill valve. Assembly #3 with BOT Granite packer. 2 ea. plain 7" tubing joints. Assembly #4 with DHPG. 1 ea. plain 7" tubing joint.
04:00	05:45	67	completion -- completion string	ok	Terminated cable to Down Hole Temperature and Pressure Gauge. Function tested DHPG.
05:45	20:30	715	completion -- completion string	ok	RIH with 7" tubing from 67 m to 715 m Average running speed 4 joints/hr. Total rejected joints 2. Observed trouble with belt on HTS.
20:30	21:00	715	interruption -- maintain	ok	Troubleshoot on HTS belt sensor.
21:00	00:00	913	completion -- completion string	ok	RIH with 7" tubing from 715 m to 913 m Average running speed 5,5 joints/hr. Total rejected joints 2.

Drilling Fluid

Sample Time	11:00
Sample Point	Reserve pit
Sample Depth mMD	4770
Fluid Type	Enviromul Yellow
Fluid Density (g/cm3)	1.32
Funnel Visc (s)	-999.99
Mf (I)	
Pm (I)	
Pm filtrate (I)	
Chloride (I)	
Calcium (I)	
Magnesium (I)	
Ph	
Excess Lime (I)	
Solids	
Sand (I)	
Water (I)	
Oil (I)	
Solids (I)	
Corrected solids (I)	
High gravity solids (I)	
Low gravity solids (I)	
Viscometer tests	
Plastic visc. (mPa.s)	36
Yield point (Pa)	14
Filtration tests	
Pm filtrate (I)	
Filtrate Lthp (I)	
Filtrate Hthp (I)	

Cake thickn API ()	
Cake thickn HPHT ()	
Test Temp HPHT (degC)	120
Comment	