

Summary report

Wellbore: 15/9-19 ST2

Period: 1993-01-30 00:00 - 1993-01-31 00:00

| | |
|--------------------------|-------------------|
| Status: | normal |
| Report creation time: | 2018-05-03 13:53 |
| Report number: | 92 |
| Days Ahead/Behind (+/-): | |
| Operator: | Statoil |
| Rig Name: | TREASURE PROSPECT |
| Drilling contractor: | UNKNOWN |
| Spud Date: | 1992-09-15 01:00 |
| Wellbore type: | |
| Elevation RKB-MSL (m): | 22 |
| Water depth MSL (m): | 84 |
| Tight well: | Y |
| HPHT: | Y |
| Temperature (): | |
| Pressure (): | |
| Date Well Complete: | 1993-01-28 |

| | |
|-------------------------|---------|
| Dist Drilled (m): | -999.99 |
| Penetration rate (m/h): | -999.99 |
| Hole Dia (): | |
| Pressure Test Type: | |
| Formation strength (): | |
| Dia Last Casing (): | |

| | |
|-----------------------------------|---------|
| Depth at Kick Off mMD: | |
| Depth at Kick Off mTVD: | |
| Depth mMD: | -999.99 |
| Depth mTVD: | |
| Plug Back Depth mMD: | |
| Depth at formation strength mMD: | |
| Depth At Formation Strength mTVD: | |
| Depth At Last Casing mMD: | 3569.3 |
| Depth At Last Casing mTVD: | 2399 |

Summary of activities (24 Hours)

*WOW FOR ANCHOR HANDLING.
*DE-BALLASTED RIG AND STARTED ANCHOR HANDLING.

Summary of planned activities (24 Hours)

*COMPLETE ANCHOR HANDLING.
*RIG MOVE TO 15/9 D-1H.
*ANCHOR HANDLING.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark |
|------------|----------|---------------|------------------------------------|-------|--|
| 00:00 | 06:00 | 0 | interruption -- waiting on weather | ok | CONTINUED WAITING ON WEATHER FOR ANCHOR HANDLING |
| 06:00 | 21:00 | 0 | interruption -- waiting on weather | ok | WAITED ON WEATHER FOR ANCHOR HANDLING |
| 21:00 | 00:00 | 0 | moving -- anchor | ok | DE-BALLASTED RIG |