

Summary report

Wellbore: 15/9-F-14

Period: 2016-10-19 00:00 - 2016-10-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	22
Days Ahead/Behind (+/-):	3.5
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2007-11-04 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-06-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	140.5
Depth At Last Casing mTVD:	140.5

Summary of activities (24 Hours)

- Cut and pulled riser
- Installed hatches
- Prepared to skid to well F-12

Summary of planned activities (24 Hours)

- Cut and pull riser on F-12

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:15	0	plug abandon -- other	ok	Cut tensioner joint. Significant wave height 1 m. R/D cutter
01:15	01:45	0	plug abandon -- other	ok	L/O tensioner joint (Lift #1)
01:45	02:15	0	plug abandon -- other	ok	R/D Multibowl RT and NT2 connector
02:15	03:00	0	plug abandon -- other	ok	Pulled riser (Lift #2). Cleaned off marine growth on centralizer deck. Installed master bushing and elevator. Landed riser onto elevator.
03:00	03:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1m. R/D cutting machine.
03:30	03:45	0	plug abandon -- other	ok	L/O splash zone joint and upper pup.
03:45	04:15	0	plug abandon -- other	ok	Pulled riser (Lift #3). Cleaned off marine growth on centralizer deck. Installed master bushing and elevator. Landed riser onto elevator.
04:15	05:00	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 0,9m R/D cutting machine.
05:00	05:15	0	plug abandon -- other	ok	L/O riser joint (Lift #3)
05:15	05:30	0	plug abandon -- other	ok	Pulled riser (Lift #4). Cleaned off marine growth on centralizer deck. Installed master bushing and elevator. Landed riser onto elevator. Riser out of splash zone at 05:30
05:30	07:00	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
07:00	07:15	0	plug abandon -- other	ok	Performed TBT for pull, cut and L/O riser
07:15	07:45	0	plug abandon -- other	ok	L/O riser joint (Lift #4) Latched onto elevator (Lift #5) Pulled riser. Landed same onto elevator.
07:45	08:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
08:30	08:45	0	plug abandon -- other	ok	L/O riser joint (Lift #5) Latch onto riser (Lift #6) and pulled riser. Landed off riser onto elevator.
08:45	09:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
09:30	09:45	0	plug abandon -- other	ok	L/O riser joint (Lift #6). Pulled riser (Lift #7).
09:45	10:15	0	plug abandon -- other	ok	Removed master bushing and POOH with riser (Lift #7). L/O riser joint.
10:15	11:00	0	plug abandon -- other	ok	Installed hatches. Removed scaffolding. Meanwhile: Completed skidding checklists.
**** END OF REPORT ****					