

## Summary report

Wellbore: 15/9-F-12

Period: 2016-10-20 00:00 - 2016-10-21 00:00

<b>Status:</b>	normal
<b>Report creation time:</b>	2018-05-03 13:52
<b>Report number:</b>	16
<b>Days Ahead/Behind (+/-):</b>	5.9
<b>Operator:</b>	Statoil
<b>Rig Name:</b>	MÆRSK INSPIRER
<b>Drilling contractor:</b>	Maersk Drilling
<b>Spud Date:</b>	2007-03-15 00:00
<b>Wellbore type:</b>	
<b>Elevation RKB-MSL (m):</b>	54.9
<b>Water depth MSL (m):</b>	91
<b>Tight well:</b>	Y
<b>HPHT:</b>	Y
<b>Temperature (I):</b>	
<b>Pressure (I):</b>	
<b>Date Well Complete:</b>	2007-08-26

<b>Dist Drilled (m):</b>	-999.99
<b>Penetration rate (m/h):</b>	-999.99
<b>Hole Dia (I):</b>	
<b>Pressure Test Type:</b>	leak off test
<b>Formation strength (I):</b>	
<b>Dia Last Casing (I):</b>	

<b>Depth at Kick Off mMD:</b>	
<b>Depth at Kick Off mTVD:</b>	
<b>Depth mMD:</b>	-999.99
<b>Depth mTVD:</b>	
<b>Plug Back Depth mMD:</b>	
<b>Depth at formation strength mMD:</b>	
<b>Depth At Formation Strength mTVD:</b>	
<b>Depth At Last Casing mMD:</b>	3519
<b>Depth At Last Casing mTVD:</b>	3107.8

### Summary of activities (24 Hours)

- Cut and pulled riser
- Installed hatches
- Skidded rig to well F-11 B

### Summary of planned activities (24 Hours)

- Pull riser on well F-11 B
- Skid to F-1 C
- Pull riser on well F-1 C
- Skid to well F-7

### Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:15	0	plug abandon -- other	ok	R/D cutting machine
00:15	00:45	0	plug abandon -- other	ok	L/O upper pup and splash zone joint (Lift #2) Pulled riser (Lift #3).
00:45	01:15	0	plug abandon -- other	ok	R/U cutting machine Cut riser. Significant wave height 1 m. R/D cutting machine
01:15	01:45	0	plug abandon -- other	ok	L/O riser joint (Lift #3). Pulled riser (Lift #4), cleaned off marine growth on centralizer deck. Riser out of splash zone at 01:45
01:45	02:15	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
02:15	02:45	0	plug abandon -- other	ok	L/O riser joint (Lift #4). Pulled riser (Lift #5), cleaned off marine growth on centralizer deck.
02:45	03:15	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
03:15	03:45	0	plug abandon -- other	ok	L/O riser joint (Lift #5). Pulled riser (Lift #6), cleaned off marine growth on centralizer deck.
03:45	04:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
04:30	05:15	0	plug abandon -- other	ok	L/O riser joint (Lift #6). Pulled out with lower pup joint and stress joint (Lift #7). Installed master bushing. L/O lower pup and stress joint.
05:15	05:30	0	plug abandon -- other	ok	Cleaned and cleared drill floor for excess equipment.
05:30	07:45	0	plug abandon -- other	ok	Cleared WH decks for excess equipment.  Meanwhile: Performed skidding checks.
07:45	08:15	0	plug abandon -- other	ok	Installed hatch in moonpool
					**** END OF REPORT ****