

Summary report

Wellbore: 15/9-19 ST2

Period: 1997-07-19 00:00 - 1997-07-20 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	4
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	BYFORD DOLPHIN
Drilling contractor:	
Spud Date:	1992-09-15 01:00
Wellbore type:	
Elevation RKB-MSL (m):	25
Water depth MSL (m):	84
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	1993-01-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4643
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

PICKED UP DRILL PIPE. RAN BOP AND RISER.

Summary of planned activities (24 Hours)

- RUN BOP AND RISER
- INSTALL WB
- TEST CONN. K-/C-LINES TO 345 BAR
- P/U AND M/U 8-1/2" BHA
- RIH , P/U DP AS RIH
- DRILL 200 M SURF. CMT PLUG AND BRIDGE-PLUG AT 403 M

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	06:00	0	drilling -- trip	ok	P/U 5" DP AND RACKED SAME IN DERRICK WHILE PREPARING/WORKING ON BOP: INSTALLED LATCH/UNLATCH INDICATOR ON BOP WH CONN. (FOR ROV VERIFIC.). PULLED YELLOW POD FROM LMRP RECEPTICLE AND INSTALLED PILOT LINES FOR ORIENTATION PIN OPERATION.
06:00	14:00	0	drilling -- trip	ok	P/U 5" DP WHILE PREPARING/WORKING ON BOP.
14:00	15:30	0	drilling -- bop/wellhead equipment	ok	R/U TO RUN BOP AND RISER.
15:30	16:30	0	drilling -- bop/wellhead equipment	ok	P/U AND M/U 2 X 50 FT RISER JOINTS.
16:30	00:00	0	drilling -- bop/wellhead equipment	ok	R/U TO RUN BOP: MOVED BOP FROM AFT POS. TO BELOW RT. MOVED LMRP FROM FWD POS. AND CONNECTED SAME TO BOP. DRESSED BOP W/GUIDE-LINES NO. 2 AND NO.3. FUNCTION TESTED BOP ON BOUTH PODS. CHECKED CONN. LATCH/UNLATCH. CHECKED FUNCT. OF ORIENTATION PIN (YELLOW POD). INST. BACON/SLOPE IND.