

Summary report

Wellbore: 15/9-F-12

Period: 2007-10-11 00:00 - 2007-10-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	96
Days Ahead/Behind (+/-):	111.2
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-15 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-08-26

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	3520
Depth mTVD:	0
Plug Back Depth mMD:	
Depth at formation strength mMD:	3116
Depth At Formation Strength mTVD:	2863
Depth At Last Casing mMD:	3519
Depth At Last Casing mTVD:	3107.8

Summary of activities (24 Hours)

Skidded rig from F-12 to F-15. Changed wire on port aft crane big hook.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
03:15	05:00	0	moving -- skid	ok	Prepared Rig for skidding and skidded rig from F7 to F12 .
05:00	05:15	0	moving -- skid	ok	Skidded the cantilever 1.5 metres to SB.
05:15	06:00	0	completion -- bop/wellhead equipment	ok	Lowered down the well head valves.