

Summary report

Wellbore: 15/9-19 BT2

Period: 1998-02-02 00:00 - 1998-02-03 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	60
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	BYFORD DOLPHIN
Drilling contractor:	
Spud Date:	1997-12-05 00:00
Wellbore type:	
Elevation RKB-MSL (m):	25
Water depth MSL (m):	85
Tight well:	Y
HPHT:	Y
Temperature (°):	
Pressure (°):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (°):	
Pressure Test Type:	
Formation strength (°):	
Dia Last Casing (°):	

Depth at Kick Off mMD:	2911
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4643
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

WAITED ON WEATHER TO PULL ANCHORS.

Summary of planned activities (24 Hours)

COMPLETE DEBALLASTING OF RIG, PULL 5 ANCHORS AND START TOW TO ØLEN.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	05:00	0	moving -- anchor	ok	CONTINUED ANCHOR HANDLING; ANCHOR NO 12 IN BOLSTER 0002 HRS PENNANT NO 1 SECURED; 0051 HRS, PENNANT NO 6 SECURED; 0218 HRS PENNANT NO 3 SECURED; 0258 HRS. ANCHOR NO 9 IN BOLSTER 0441 HRS. ANCHOR NO 1,3 AND 6 REMOVED FROM CHAINS FOR MOORING PURPOSE.
05:00	06:00	0	interruption -- waiting on weather	ok	WAITING ON WEATHER DUE TO HIGH WIND; 22 TO 25 M/S WITH WAVE HEIGHT 4M.
06:00	08:00	0	interruption -- waiting on weather	ok	W.O.W. DUE TO HIGH WIND: 23-24 M/S 4-5 M WAVE HEIGHT. PACIFIC BUCCANEER IN TOWING BRIDLE.
08:00	13:00	0	interruption -- waiting on weather	ok	DEBALLASTED RIG DOWN TO SURVIVAL DRAFT (18,2M).
13:00	00:00	0	interruption -- waiting on weather	ok	WAIT ON WEATHER DUE TO HIGH WINDS AND WAVE HEIGHT; MAX 25 M/S WITH 6 M WAVE HEIGHT.