

Summary report

Wellbore: 15/9-F-12

Period: 2007-06-13 00:00 - 2007-06-14 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2007-03-15 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-08-26

Dist Drilled (m):	0
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	0
Depth mTVD:	0
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

Skidded rig to F-12. Made up 36" hole opener BHA and RIH with same to 85 m MD.

Summary of planned activities (24 Hours)

Continue RIH with 36" hole opener BHA. Stab in to template and drill 36" hole section.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
20:00	23:00	0	moving -- skid	ok	Installed hatches in wellhead module. Removed scaffolding in moonppol. Removed cantilever walkway. Removed conflicting scaffolding. Relocated goods/carriers on main deck to give way for cantilever and gangway when skidded to F-12.
23:00	23:15	0	moving -- skid	ok	Held toolbox talk prior to skidding rig.
23:15	00:00	0	moving -- skid	ok	Skidded rig from F-4 to F-12.