

Summary report

Wellbore: 15/9-F-14

Period: 2010-09-11 00:00 - 2010-09-12 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	2
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-11-04 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-06-15

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.56
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	2788
Depth At Formation Strength mTVD:	2728.4
Depth At Last Casing mMD:	3695
Depth At Last Casing mTVD:	3123.4

Summary of activities (24 Hours)

Prepared WL equipment for rig-up and tested PLT and Tractor. Handed well over to well service. Rigged up lower riser and BOP.

Summary of planned activities (24 Hours)

Complete rig-up and RIH with PLT.

Expected status at 06:00 hrs: Running PLT.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	02:45	0	workover -- rig up/down	ok	Made up Grease Injection Head with 7/16" cable.. Meanwhile moved WL BOP to moon pool area and started to hook up electricity to AWS equipment .
02:45	03:00	0	workover -- rig up/down	ok	Held tool box meeting prior to assemble the lubricator and riser.
03:00	06:00	0	workover -- rig up/down	ok	Assembled lubricator and riser on rig floor. Meanwhile built cable head and megged same.
06:00	07:30	0	workover -- rig up/down	ok	Assembled lubricator and riser on rig floor.
07:30	09:15	0	workover -- wait	ok	All personnel mustered to life boat drill and attended OIM's HSE meeting.
09:15	11:30	0	workover -- rig up/down	ok	Prepared hoses for BOP, hooked up remote control unit in WL winch and completed lubricator.
11:30	17:45	0	workover -- rig up/down	ok	Tested PLT and 2 1/8" Tractor (Primary and back-up).
17:45	19:00	0	workover -- rig up/down	ok	Completed hook up of electric power to winch power pack.
19:00	00:00	0	workover -- rig up/down	ok	Hooked up hoses to GIH and prepared hoses for local control of HMV and DHSV, while production dept. prepared well for handover to well service.