

Summary report

Wellbore: 15/9-F-14

Period: 2010-09-17 00:00 - 2010-09-18 00:00

| | |
|--------------------------|-------------------|
| Status: | normal |
| Report creation time: | 2018-05-03 13:52 |
| Report number: | 8 |
| Days Ahead/Behind (+/-): | 2.4 |
| Operator: | Statoil |
| Rig Name: | MÆRSK INSPIRER |
| Drilling contractor: | Aker Well Service |
| Spud Date: | 2007-11-04 00:00 |
| Wellbore type: | |
| Elevation RKB-MSL (m): | 54.9 |
| Water depth MSL (m): | 91 |
| Tight well: | Y |
| HPHT: | Y |
| Temperature (I): | |
| Pressure (I): | |
| Date Well Complete: | 2008-06-15 |

| | |
|-----------------------------|--------------------------|
| Dist Drilled (m): | -999.99 |
| Penetration rate (m/h): | -999.99 |
| Hole Dia (I): | |
| Pressure Test Type: | formation integrity test |
| Formation strength (g/cm3): | 1.56 |
| Dia Last Casing (I): | |

| | |
|-----------------------------------|---------|
| Depth at Kick Off mMD: | |
| Depth at Kick Off mTVD: | |
| Depth mMd: | -999.99 |
| Depth mTVD: | |
| Plug Back Depth mMD: | |
| Depth at formation strength mMD: | 2788 |
| Depth At Formation Strength mTVD: | 2728.4 |
| Depth At Last Casing mMD: | 3695 |
| Depth At Last Casing mTVD: | 3123.4 |

Summary of activities (24 Hours)

Waited on plug equipment from shore. Meanwhile produced well and prepared 5/16" cable equipment. Held SJA meeting regarding RD wireline equipment.

Summary of planned activities (24 Hours)

Receive plug equipment. RU BHA. Install EVO bridge plug on 5/16" e-line. RD wireline equipment. Hand well back to Maersk prod. dep.

Expected status 06:00 tomorrow: Preparing well for hand over.

Operations

| Start time | End time | End Depth mMD | Main - Sub Activity | State | Remark |
|------------|----------|---------------|------------------------------------|-------|---|
| 00:00 | 06:00 | 0 | interruption -- waiting on weather | ok | Waited on plug equipment from shore. Meanwhile produced well and prepared 5/16" cable equipment. |
| 06:00 | 00:00 | 0 | interruption -- waiting on weather | ok | Waited on plug equipment from shore. Meanwhile produced well and prepared 5/16" cable equipment. Rigged up lubricator with grease inj. head. Function tested tractor th rough cable. Held SJA meeting regarding RD of wireline equipment and skidding preparations. |