

Summary report

Wellbore: 15/9-F-12

Period: 2010-09-20 00:00 - 2010-09-21 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Aker Well Service
Spud Date:	2007-03-15 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2007-08-26

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	formation integrity test
Formation strength (g/cm3):	1.6
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	3116
Depth At Formation Strength mTVD:	2863
Depth At Last Casing mMD:	3519
Depth At Last Casing mTVD:	3107.8

Summary of activities (24 Hours)

Waited on access to well. Took over well. Rigged up WL riser and BOP.

Summary of planned activities (24 Hours)

RU lubricator and install BHA. Run PLT.

Expected status 06:00 tomorrow. Performing PLT logging.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
08:30	12:00	0	workover -- rig up/down	ok	Skidded rig to F-12.
12:00	14:30	0	workover -- rig up/down	ok	Changed to workover hatch on F-12.
14:30	19:00	0	workover -- wait	ok	Waited for Production Department to bean up F-14 and shut in F-12 for leak testing and handover. Meanwhile built new cable head (4/3-2005 lbs) and leak tested cable rams in BOP.
19:00	00:00	0	workover -- wait	ok	Waited on production department to prepere well for handover. Meanwhile held prejob meeting with all night shift personnel involved in operation.