

Summary report

Wellbore: 15/9-19 S

Period: 1992-09-15 00:00 - 1992-09-16 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	8
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	TREASURE PROSPECT
Drilling contractor:	UNKNOWN
Spud Date:	1992-09-18 00:00
Wellbore type:	
Elevation RKB-MSL (m):	22
Water depth MSL (m):	84
Tight well:	Y
HPHT:	Y
Temperature (j):	
Pressure (j):	
Date Well Complete:	1992-12-18

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (j):	
Pressure Test Type:	
Formation strength (j):	
Dia Last Casing (j):	

Depth at Kick Off mMD:	562
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

INSPECTED CTS ANCHOR WITH THE ROV AND RELEASED SAME. PULLTESTED ANCHORS TO 160 TONS AND POSITIONED RIG OVER S3. OPENED HATCH S3. INSTALLED GUIDEWIRE AND PREPARED FOR RUNNING CTS.

Summary of planned activities (24 Hours)

-RUN AND SET CTS.
-DRILL 9 7/8" PILOT HOLE TO 550 MTVD

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:00	0	moving -- transit	ok	CONTINUE DEBALLASTED RIG.
01:00	03:00	0	moving -- anchor	ok	ATTEMTED TO SET OUT CTS ANCHOR. WIRE FROM RIG TO NORMAND BORG WAS ACRO SS EMERGENCY TOWING LINE.
03:00	04:00	0	moving -- anchor	ok	REARRANGED WIRE FROM RIG TO NORMAND BORG.
04:00	05:30	0	moving -- anchor	ok	PULLED CTS ANCHOR OVER TO NORMAND BORG. REARRANGED CTS ANCHOR.
05:30	06:00	0	moving -- anchor	ok	POSITIONED NORMAND BORG AND DROPPED CTS ANCHOR 120M/110 DEG. FROM TEMPLATE.
06:00	07:00	0	drilling -- drill	ok	INSPECTED CTS ANCHOR WITH ROV. RELEASED ROV HOOK. PULLED HOOK TO NORMAND BORG.
07:00	08:00	0	drilling -- drill	ok	JUMPED SEA OWL,RETRIEVED SAME DUE TO ELECTRICAL FAILURE.
08:00	12:30	0	moving -- anchor	ok	PULLTESTED ANCHORS TO 160 TON,OK. JUMPED SEA OWL. POSITIONED RIG OVER TEMPLATE.
12:30	14:00	0	drilling -- drill	ok	PREPARED GUIDE LINE NO.4 TO OPEN HATCH,WHILE PERFORMED TEMPLATE SURVEY W/ROV.
14:00	18:00	0	drilling -- drill	ok	OPENED LATCH ON HATCH S3. ESTABLISHED WIRE TO OPEN HATCH. OPENED HATCH S3. INSPECTED HINGES,RELEASED WIRE. STABBED AND INSTALLE D GUIDE WIRE NO.4. PULLTESTED SAME TO 2 TON,OK.
18:00	19:00	0	drilling -- drill	ok	INSTALLED GUIDE WIRE NO.1 AND PULLTESTED SAME WITH 2 TON,OK.
19:00	20:00	0	drilling -- drill	ok	MOVED RIG 12M IN DIR. 110 DEG. OPERATION INTERRUPTED DUE TO PROBLEMS ON GUIDE LINE NO.4.
20:00	22:00	0	drilling -- drill	ok	INSTALLED GUIDE WIRE NO.2 AND NO.3 PULLTESTED SAME TO 2 TON. MOVED RIG 25M FROM TEMPLATE IN DIR. 110 DEG.
22:00	00:00	0	drilling -- trip	ok	P/U 5" HWDP