

Summary report

Wellbore: 15/9-F-15

Period: 2007-12-22 00:00 - 2007-12-23 00:00

Status:	normal
Report creation time:	2018-05-03 13:52
Report number:	5
Days Ahead/Behind (+/-):	1.1
Operator:	StatoilHydro
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Mærsk Contractors
Spud Date:	2008-10-24 00:00
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2008-12-11

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	36
Pressure Test Type:	
Formation strength (g/cm3):	0
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	226
Depth mTVD:	226
Plug Back Depth mMD:	
Depth at formation strength mMD:	0
Depth At Formation Strength mTVD:	0
Depth At Last Casing mMD:	220.6
Depth At Last Casing mTVD:	220.6

Summary of activities (24 Hours)

Prepared for skidding. Skidded cantilever from F-5 to F-15. Cleaned and cleared rig floor. Changed out wash pipe. Laid out two stands of 5½" HWDP in singels. Picked up singles of new 5½" HWDP and made up two stands in derrick.

Summary of planned activities (24 Hours)

Make up 26" BHA. Drill out shoe track. Commence drilling of 26" hole.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
21:45	22:00	0	moving -- skid	ok	Held tool box talk prior to skid cantilever.
22:00	22:30	0	moving -- skid	ok	Skidded cantilever from F-5 to F-15
22:30	00:00	0	drilling -- other	ok	Cleaned and cleared rig floor. Prepared for changing out the wash pipe.