

Summary report

Wellbore: 15/9-19 ST2

Period: 1997-07-24 00:00 - 1997-07-25 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	9
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	BYFORD DOLPHIN
Drilling contractor:	
Spud Date:	1992-09-15 01:00
Wellbore type:	
Elevation RKB-MSL (m):	25
Water depth MSL (m):	84
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	1993-01-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2203
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4643
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

ATLAS E/LINE HAD PROBLEMS WITH CCL & SETTING TOOL - SUCCESSFULLY SOLVED PROBLEMS. SET 9 5/8" BRIDGE-PLUG AT 2203M. RD ATLAS. TESTED CASING & PLUG TO 345 BAR FOR 10 MIN.

Summary of planned activities (24 Hours)

TIH & SET BAKER WHIPSTOCK & MILL WINDOW IN 9 5/8" CASING.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	01:30	0	plug abandon -- trip	ok	CONT. POOH W/ 3-1/2" CMT STINGER FROM 750 M. RACKED SAME IN DERRICK.
01:30	03:00	0	workover -- wire line	ok	R/U ATLAS WIRELINE.
03:00	05:00	0	interruption -- repair	fail	RIH W/ 9-5/8" BRIDGE-PLUG ON ATLAS WIRELINE. CCL QUIT WORKING. POOH. CHANGED OUT CCL.
05:00	06:00	0	workover -- wire line	ok	RIH W/ 9-5/8" BRIDGE-PLUG ON ATLAS WIRELINE.
06:00	08:00	750	interruption -- repair	fail	ATLAS WIRELINE RIH WITH 9 5/8" BRIDGE-PLUG. CCL FAILED AGAIN AT 750M. POOH WITH BRIDGE-PLUG; OUT OF HOLE AT 0715 HRS. ATLAS REPAIRED CCL PROBLE
08:00	12:00	2200	interruption -- repair	fail	RIH WITH BRIDGE-PLUG ON ATLAS E/LINE TO 2200 M. ELECTRICAL PROBLEM PREVENTED BAKER SETTING TOOL FROM SETTING BRIDGE-PLUG. POOH WITH BRIDGE-PLUG; OUT OF HOLE AT 1140 HRS.
12:00	20:30	0	interruption -- repair	fail	ATLAS WORKED ON TROUBLESHOOTING PROBLEM WITH SETTING TOOL.RETERMINATED CABLE HEAD. FLEW SETTING TOOL FIRING HEAD OUT TO RIG; REPLACE D SAME. ATLAS CHECKED TOOL & MU 9 5/8" BRIDGE-PLUG.
20:30	00:00	2203	workover -- wire line	ok	RIH WITH BRIDGE-PLUG ON E/LINE. LOCATED CASING COLLAR & SET TOP OF BRIDGE-PLUG 1,5 M BELOW COLLAR - AT 2203 M. POOH WITH E/LINE & SETTING TOOL. WITH B/S RAMS CLOSED, STARTED PRESSURING-UP ON 9 5/8" X 10 3/4" STRING WHILE RD ATLAS E/LINE.