

Summary report

Wellbore: 15-9-19 ST2

Period: 1993-04-29 00:00 - 1993-04-30 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	165
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	TREASURE PROSPECT
Drilling contractor:	UNKNOWN
Spud Date:	1992-09-15 01:00
Wellbore type:	
Elevation RKB-MSL (m):	22
Water depth MSL (m):	84
Tight well:	Y
HPHT:	Y
Temperature ():	
Pressure ():	
Date Well Complete:	1993-01-28

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia ():	
Pressure Test Type:	
Formation strength ():	
Dia Last Casing ():	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMd:	4641
Depth mTVD:	3128.9
Plug Back Depth mMD:	188
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4640
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

- *PROBLEMS W/SCORPION ROV. CHANGED TO SEA OWL.
- *MOVED RIG OFF TEMPLATE.
- *CHECKED BOP-CONNECTOR FOR VX-RING.
- *LAUNCHED SCORPION ROV AND CLOSED HATCH COVER OVER SLOT S3.

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	158	interruption -- repair	fail	CIRCULATED DOWN DRILL PIPE AND UP RISER AT 1050 LPM. MAX GAS WAS 0.06% FROM DEPTH OF WELL HEAD (C1=491 PPM)
00:30	01:00	158	plug abandon -- circulating conditioning	fail	DISPLACED TO PACKER FLUID FROM 160M TO WELLHEAD.
01:00	01:30	0	drilling -- bop/wellhead equipment	fail	POOH AND LAID DOWN PACKOFF RUNNING TOOL.
01:30	04:00	0	drilling -- bop/wellhead equipment	ok	RIGGED UP TO AND PULLED BOP. INSPECTED WITH ROV WHEN CONNECTOR WAS RELEASED, VX-RING WAS NOT LEFT ON TOP OF 18 3/4" HOUSING. SET ROP CAP ON TOP OF HOUSING. DID NOT OBSERVE ANY GAS FROM WELL AFTER PULLING BOP.
04:00	05:30	0	drilling -- bop/wellhead equipment	ok	SET ROV CAP ON TOP OF HOUSING. DISCONNECTED ALL GUIDEWIRES. DEBALASTED RIG 3.2M SO THAT BOP WAS 2M OVER TEMPLATE ROOF. RAN TV-W INCH TO TEMPLATE.
05:30	06:00	0	interruption -- maintain	fail	ELECTRICAL ASSIGNMENT PROBLEMS IN SCR ROOM FOR ANCHOR WINCHES.
06:00	06:30	0	plug abandon -- other	fail	PULLED OUT W/SCORPION ROV DUE TO PROBLEMS W/LEAKING HYDRAULIC HOSE. LAUNCHED SEA OWL ROV.
06:30	07:00	0	moving -- anchor	ok	Moved rig and bop 25 m off template in direction 20 degrees.
07:00	07:30	0	plug abandon -- other	ok	INSPECTED BOP-CONNECTOR FOR LOCATION OF VX-RING AND FOUND RING IN CONNECTOR. ACTIVATED VX-RING LOCKPINS SEVERAL TIMES AND REINSPECTED CONNECTOR. FOUND RING MISSING AND LOCATED SAME ON SEABOTTOM.
07:30	09:00	0	plug abandon -- other	ok	LAUNCHED SCORPION ROV. PREPARED TO AND CLOSED HATCH COVER OVER SLOT S3.