

Summary report

Wellbore: 15/9-19 B

Period: 1997-11-09 00:00 - 1997-11-10 00:00

Status:	normal
Report creation time:	2018-05-03 13:53
Report number:	1
Days Ahead/Behind (+/-):	
Operator:	Statoil
Rig Name:	BYFORD DOLPHIN
Drilling contractor:	
Spud Date:	1997-11-10 00:00
Wellbore type:	
Elevation RKB-MSL (m):	25
Water depth MSL (m):	85
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (in):	8.5
Pressure Test Type:	leak off test
Formation strength (g/cm3):	1.73
Dia Last Casing (I):	

Depth at Kick Off mMD:	2911
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	2210
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4643
Depth At Last Casing mTVD:	

Summary of activities (24 Hours)

MADE UP 8 1/2" DRILLING BHA, RIH. PICKING UP 5" DP FOR DRILLING.

Summary of planned activities (24 Hours)

PICK UP 5"DP. DRESS TOP OF CMT AND DRILL 8 1/2" HOLE.

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
22:00	00:00	0	drilling -- trip	ok	PICKED UP 8 1/2" KICK OFF BHA; AKO MACH 1 XL WITH 1,2 DEGR SETTING. TESTED MOTOR, OK. MADE UP MWD GR/RES/DIR AND LOAD TO OL.

Pore Pressure

Time	Depth mMD	Depth TVD	Equ Mud Weight (g/cm3)	Reading
00:00	2205		1.03	estimated