

Summary report

Wellbore: 15/9-F-11 B

Period: 2016-10-21 00:00 - 2016-10-22 00:00

Status:	normal
Report creation time:	2018-05-03 13:51
Report number:	13
Days Ahead/Behind (+/-):	9.6
Operator:	Statoil
Rig Name:	MÆRSK INSPIRER
Drilling contractor:	Maersk Drilling
Spud Date:	2013-05-28 14:30
Wellbore type:	
Elevation RKB-MSL (m):	54.9
Water depth MSL (m):	91
Tight well:	Y
HPHT:	Y
Temperature (I):	
Pressure (I):	
Date Well Complete:	2013-06-12

Dist Drilled (m):	-999.99
Penetration rate (m/h):	-999.99
Hole Dia (I):	
Pressure Test Type:	leak off test
Formation strength (I):	
Dia Last Casing (I):	

Depth at Kick Off mMD:	
Depth at Kick Off mTVD:	
Depth mMD:	-999.99
Depth mTVD:	
Plug Back Depth mMD:	
Depth at formation strength mMD:	
Depth At Formation Strength mTVD:	
Depth At Last Casing mMD:	4768.7
Depth At Last Casing mTVD:	3257

Summary of activities (24 Hours)

None

Summary of planned activities (24 Hours)

None

Operations

Start time	End time	End Depth mMD	Main - Sub Activity	State	Remark
00:00	00:30	0	plug abandon -- other	ok	L/O riser joint (Lift #4). Pulled riser (Lift #5). Cleaned off marine growth on centralizer deck. Landed off riser onto elevator.
00:30	00:45	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
00:45	01:15	0	plug abandon -- other	ok	L/O riser joint (Lift #5). Pulled riser (Lift #6). Cleaned off marine growth on centralizer deck. Landed off riser onto elevator.
01:15	01:30	0	plug abandon -- other	ok	R/U cutting machine Cut riser R/D cutting machine
01:30	02:15	0	plug abandon -- other	ok	L/O riser joint (Lift #6). Pulled riser (Lift #7). L/O last riser joint.
02:15	02:30	0	plug abandon -- other	ok	Cleaned and cleared drill floor
02:30	03:30	0	plug abandon -- other	ok	Installed hatches and hole covers in moonpool and WH deck. Removed scaffolding.
					*** END OF REPORT ***